NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Date: 15-04-2021

NO:NC/QC/YD/2020-21/W4/AK

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Improvements to Roads and Drains At Thirumenahalli Colony in Ward no.05

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB M200-12.1 Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary,	Cum	510.25	Work done upto the Billed Quantity and the Quality is Satisfactory
2	Earthwork in execavation for foundation of structure like culverts, retaining wall etc., as per drawing and technical specification, including setting out, construction of shoring and bracing, dressing of sides and bottom, back	Cum	811.63	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation	Cum	107.06	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum	Cum	194.55	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and laying in position plain/Reinforced cement cement concrete M20 for sub-structure/Superstructure works, with cement @ 320 kgs, 20 mm & down size graded granite metal coarse aggregate @ 0.69 cum and fine	Cum	12.85	Work done upto the Billed Quantity and the Quality is Satisfactory
6	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as	Sqm	9.96	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as	Sqm	59.76	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the	Tn	13.80	Work done upto the Billed Quantity and the Quality is Satisfactory
9	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete	Sqm	917.15	Work done upto the Billed Quantity and the Quality is Satisfactory
10	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery,	sqm	31.74	Work done upto the Billed Quantity and the Quality is Satisfactory
11	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant	Cum	59.42	Work done upto the Billed Quantity and the Quality is Satisfactory

AGE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

Sl. No.	Description of work	Unit	Qty	Remarks
10	[illegible]	Cum	[illegible]	work done upto the above quantity and the quality is satisfactory
11	[illegible]	Cum	[illegible]	work done upto the above quantity and the quality is satisfactory
12	[illegible]	Sqm	[illegible]	work done upto the above quantity and the quality is satisfactory

With respect to the above subject & name of the work, we have inspected the work and the quantity and quality of above mentioned items of the work are found to be completed satisfactorily for the 1st and Final bill.

Thanking you,

[illegible]

[illegible]

[illegible]

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YPD/2020-21/TC

Date: 15-04-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to Roads and Drains At Thirumenahalli Colony In Ward no.05

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse	Cum	107.06	2	Per 100 cum	Meets Morth V Revision Standards
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs with 20mm and down size granite metal	Cum	207.40	10	Per 100 cum	Meets Morth V Revision Standards
3	KSRB 4.9.2 ; Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Tn	13.80	2	Per each dia	Meets Morth V Revision Standards
4	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at	Cum	311.65	4	Per 50 cum	Meets Morth V Revision Standards
5	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate	Cum	311.65	14	Per 100 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner